

# 23<sup>rd</sup> St, Columbus

NH-30-5(134); C.N. 32234

Pre-Construction Public Information Open House Meeting

Thursday February 9<sup>th</sup>, 2023




# Agenda

- Introductions
- Project Overview
- Project Schedule
- What to Expect
- Construction Phasing
- Impact Minimization
- Project Contacts & Updates




# Project Overview




# Project Overview

- Remove and replace concrete pavement
- Curb inlets and storm sewer
- Sidewalk and curb ramps
- Additional turn lane capacity
- Driveway consolidation
- Roadway lighting
- Traffic signals
- Utility improvements



# Project Overview

- Columbus is considered a Municipal Separate Storm Sewer System (MS4) community.
- Treatment basin required per project construction activities.





# Project Schedule

## 2023

### Segment 1

- Westbound Lanes: Spring/Summer
- Eastbound Lanes: Summer/Fall
- Center Turn-Lanes: Fall

## 2024

### Segment 2

- Westbound Lanes: Spring/Summer
- Eastbound Lanes: Summer/Fall
- Center Turn-Lanes: Fall



## 2025

### Segment 3

- Westbound Lanes: Spring
- Eastbound Lanes: Summer
- Center Turn-Lanes: Fall



# Segment 1 (2023)

- Westbound Lanes
- Spring
- East of 16<sup>th</sup> Ave to east of E 11<sup>th</sup> Ave
- Left turn lanes provided at major signalized intersections



# Segment 1 (2023)


- Eastbound Lanes
- Summer
- East of 16<sup>th</sup> Ave to east of E 11<sup>th</sup> Ave
- Left turn lanes provided at major signalized intersections





# Segment 1 (2023)

- Center Turn-Lanes
- Summer/Fall
- East of 16<sup>th</sup> Ave to east of E 11<sup>th</sup> Ave
- Left turn lanes provided at major signalized intersections



# Project Schedule

## 2023

### Segment 1

- Westbound Lanes: Spring/Summer
- Eastbound Lanes: Summer/Fall
- Center Turn-Lanes: Fall

## 2024

### Segment 2

- Westbound Lanes: Spring/Summer
- Eastbound Lanes: Summer/Fall
- Center Turn-Lanes: Fall


## 2025

### Segment 3

- Westbound Lanes: Spring
- Eastbound Lanes: Summer
- Center Turn-Lanes: Fall


# Segment 2 (2024)

- Westbound Lanes
- Spring
- East of 26<sup>th</sup> Ave to east of 16<sup>th</sup> Ave
- 2 way left turn lanes provided along segment





# Segment 2 (2024)

- Eastbound Lanes
- Summer
- East of 26<sup>th</sup> Ave to east of 16<sup>th</sup> Ave
- 2 way left turn lanes provided along segment



# Segment 2 (2024)

- Center Turn-Lanes
- Summer/Fall
- East of 26<sup>th</sup> Ave to east of 16<sup>th</sup> Ave
- Left turn lanes provided at 23<sup>rd</sup> Ave and 18<sup>th</sup> Ave





# Project Schedule

## 2023

### Segment 1

- Westbound Lanes: Spring/Summer
- Eastbound Lanes: Summer/Fall
- Center Turn-Lanes: Fall

## 2024

### Segment 2

- Westbound Lanes: Spring/Summer
- Eastbound Lanes: Summer/Fall
- Center Turn-Lanes: Fall



## 2025

### Segment 3

- Westbound Lanes: Spring
- Eastbound Lanes: Summer
- Center Turn-Lanes: Fall


# Segment 3 (2025)

- Westbound Lanes
- Spring
- East of 31<sup>st</sup> Ave to east of 26<sup>th</sup> Ave
- 2 way left turn lanes provided along segment





# Segment 3 (2025)

- Eastbound Lanes
- Summer
- East of 31<sup>st</sup> Ave to east of 26<sup>th</sup> Ave
- 2 way left turn lanes provided along segment



# Segment 3 (2025)

- Center Turn-Lanes
- Summer/Fall
- East of 31<sup>st</sup> Ave to east of 26<sup>th</sup> Ave
- Left turn lanes provided at 26<sup>th</sup> Ave



# What to Expect

- Highway traffic will be maintained throughout the project
- Intermittent lane merges and shifting traffic
- Phased and sequenced construction to maintain access to adjacent properties
- Major signalized intersections to remain open to traffic
- Short-term closures of minor unsignalized intersections
- Right-in/Right-out at drives and intersections at some locations





# Impact Minimization


- Access maintained to businesses during construction
- Major signalized intersections to remain open with phased construction
- Left turn lanes provided at major signalized intersections
- Alternate routes to help ease congestion



# Alternate Route 1

**US-30/23rd St will remain open during construction.** Two alternate routes will be signed to help ease traffic congestion and delays through the construction segments.


- US-30 Alternate Route 1 will utilize 48th Ave, Lost Creek Parkway, and E 6th Ave to the north.



# Alternate Route 2

**US-30/23rd St will remain open during construction.** Two alternate routes will be signed to help ease traffic congestion and delays through the construction segments.

- US-30 Alternate Route 2 will utilize 8th St and 3rd Ave to the south.





# Stay Informed:

- Project webpage with subscription option: [ndot.info/32234](http://ndot.info/32234)
- Press releases on traffic changes and closures
- Local affected businesses and properties will be notified prior to any change of access
- Social media page: [@23rdStColumbus](https://twitter.com/23rdStColumbus) and [@NEColumbus](https://twitter.com/NEColumbus)

# Project Contacts:

Tony Lange  
NDOT Project Manager  
(402) 479-4512  
[anthony.lange@nebraska.gov](mailto:anthony.lange@nebraska.gov)

Mike Steffensmeier  
Paulsen, Inc.  
(402) 479-4512  
[msteffensmeier@paulseninc.com](mailto:msteffensmeier@paulseninc.com)



Meeting materials and additional project information available on NDOT website at:

*[ndot.info/32234](http://ndot.info/32234)*

*Subscribe for updates!*





# Work Zone Safety

Thank You!

## WHAT CAN YOU DO?

1. SLOW DOWN
2. PAY ATTENTION
3. BE AWARE OF DRIVING CONDITIONS



DRIVE SAFE IN WORK ZONES...  
SO WE CAN **ALL** GET HOME SAFELY.

