

Standard Plans (White) updated for the Jan 2018 Letting

All of the plans had the border sheet update from NDOR to NDOT and seal if need be.

The following plans also had some revisions added.

Plan 3010-0-E-03 Pavement Details Sheet 2 of 3 replaced the word slab with pavement in the curb details. Added a note to the Combination Concrete Gutter detail. Added the Joint Sealant Detail. Sheet 3 of 3: rounded the X value. Changed the profile Urban Driveway w/Sidewalk Detail by adding the +G1 and +G2 table. Feds want to check on the G-G section for ADA compliance

Plan 3030-0-E-03 Curb Ramps - The Type C Plan was changed and the Type G Plan was added.

Plan 3070-0-E-03 Mailbox Turnout – The 2nd page was added.

Plan 3080-0-E-02 Local Road Mailbox Turnout - This plan becomes Obsolete (remove from book)

Plan 3090-0-E-01 Mailbox Support Post – This plan becomes Obsolete (remove from book)

Plan 7020-0-e-00 Cable Guardrail - New Plan (Take this 7020 1 E 02 out of the Special Plan section.)

Plan 7120-0-E-01 Bullnose Tapered – Added Note to the Lower Shear Plate for weep hole to allow drainage for galvanizing; Added measurements to the hole & thickness in the Shear Plates.

Plan 7130-0-E-01 Bullnose Parallel - Added Note to the Lower Shear Plate for weep hole to allow drainage for galvanizing; Added measurements to the hole & thickness in the Shear Plates.

Plan 7400-0-E-01 Midwest Guardrail System Bridge Approach Section (BAS) – We now have a new BAS that will be at 34” for future 3” overlay which uses the Y shape transition & the 31” standard installation which uses the asymmetrical shape transition.

Plan 7410-0-E-01 – Thrie-Beam Bridge Approach Section. Added the new BAS height.

Plan 7430-0-E-02 – Guardrail Details – Added the changes for the new height. Note; the two holes in the standard post for the blockout 7 ¼” for standard installation and the 3” higher hole for the next 3” overlay when the w-beam & blockout will be raised as the post is left at the original placement.

Special Plans (Yellow) updated for the Jan 2018 Letting

Take out Plan 7020-1-e-02 – Cable Guardrails is Obsolete as a Special it is NOW a Standard Plan

Take out Plan 7450-1-e-01 – End Ancharage Assembly is Obsolete as a Special it is NOW a Standard Plan

Take out Plan 7460-1-E-00 – Midwest Guardrail System Bridge Approach Section TL-T is Obsolete as a Special it is NOW a Standard Plan

Plan 3200-1-E-01 – Rumble Strips – This Plan was updated in the Dec 2017 Letting. Phil wanted to remind people that the centerline rumble strips can be placed with one pass and are paid as such.

Plan 8700-1-E-06 – Concrete Protection Barrier – This Plan updated in the Dec 2017 Letting just never got updated in the book.

Typical X-Sectionn Plans (Pink)

Plan 3850-2-E-22 – Joint Repair Typicals – This Plan let in the March 2017 Letting. Just never got updated in the book.

Plan 3851-2-E-16 – Joint Repair Typiclas (Overlay Projects) – This Plan updated in the March 2017 Letting just never got updated in the book.

Information Plans (Goldenrod)

Just updating the Table of Contents

Standard Details Plans (Blue)

Just updating the Table of Contents

Design Guides Plans (Sandstone) updated for the Jan 2018 Letting

Take out Plan 7772-6-E-00 This Plan is now obsolete

Plan 7773-6-E-00 – Updated from Internet.

Plan 7804-6-E-00 – Updated from Internet.

Plan 7805-6-E-00 – Updated from Internet.

Plan 7806-6-E-00 – Updated from Internet.

Plan 7903-6-E-00 – Updated from Internet.

Plan 7904-6-E-00 – Updated from Internet.