

# NEBRASKA

Good Life. Great Journey.

## DEPARTMENT OF TRANSPORTATION

District 2 Headquarters  
4425 South 108<sup>th</sup> St  
PO Box 45461  
Omaha, NE 68145-0461  
Phone (402) 595-2534 Fax (402) 595-1720  
dot.nebraska.gov



Pete Ricketts, Governor

## FOR IMMEDIATE RELEASE

### **Extended Closures of Eastbound US-275/N-92 (“L” Street) Loop Ramp and the “I” Street Loop Ramp to Eastbound I-80 Collector-Distributor (CD) Road**

May 24, 2019 (Omaha, Neb.) — Extended closures of eastbound US-275/N-92 (“L” Street) loop ramp and the “I” Street loop ramp to eastbound I-80 collector-distributor (CD) road beginning Tuesday, May 28 at 8:00 a.m. for approximately 1 month, according to the Nebraska Department of Transportation.

Hawkins Construction Company is the contractor on this project. These extended closures are necessary for bridge repairs in the I-80/I-680 interchange.

Motorists are urged to drive cautiously through construction zones, selected alternate routes and to expect delays.

#NDOT#

#### **Contact:**

Marvin Lech, P.E., 402-595-2534  
District Construction Engineer

NR4-zq-22575

Attachment



## I - 80 & I - 680 Eastbound bridges, Proposed Critical Path

- 5/28 AM Tuesday 7:00AM - noon Close L Street loop ramp & I street ramp. These ramps to remain closed for the duration of bridge closure. Work on right shoulder of CD road (remove and replace markings) leave drums for delineation to create 12' lane
- 5/28 PM Tuesday noon - midnight Continue CD road striping layout past I street on ramp, removal, and temporary striping for all accessible areas on CD road.
- 5/29 AM Wednesday midnight - noon Finish CD road layout, Place flashing arrowpanel North of L Street on ramp and close right lane per plan, striping removal and temporary striping for all accessible areas
- 5/29 PM Wednesday 10:00 PM - 6 AM Lane closures on I-80 EB and I-680 SB to EB I-80 (East end) to remove gore markings, leave drums for delineation of obliterated gore markings. Layout new temporary markings at this location.
- 5/30 AM Thursday all day Spot all devices needed for bridge closure, post mounted signs installed and covered
- 5/30 PM Thursday 10:00 PM - 6 AM Left lane closure far west end of project to layout and paint markings for diminishing left lane . Removal, layout, and striping of all remaining areas not completed prior to this time.
- 5/31 AM Friday Finish all available areas (not open to traffic) for switch, signs erected and covered.
- 5/31 PM Friday 9:00 PM - 6:00 AM Early start request 9:00 pm till 6:00 am. Lane closures on I-80 EB and I-680 to I-80 EB to stripe temporary gores East end. Double left lane closure at 10 PM on West end of project to remove and stripe left edge line through entire job, overlay signs installed by Hawkins, finish pavement markings. Left lane closure on CD road to finish striping . Start on East end and open lanes upstream, close EB I-80 bridges, finish opening.

**Four crews will be utilized for the evening of the 31st. One dedicated to traffic control equipment, One for the removal of pavement markings, two crews for pavement markings (one for removable tape, one for temporary painting and raised pavement markers on skip line at 80' spacing.**